

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/28/25**

Time Period Covered: **3/28/25-4/11/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|---------------------------------|-------------------------------|
| 3/28/25-4/11/25 | 4500 Euphrosine | Dig to reinstate service at 75' | TBD - BLD |
| 3/28/25-4/11/25 | Jeanette St (ADDED WORK) | CCTV Post CIPP | Lining complete 3/20/25 - BLD |

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE