

**Two-Week Look-Ahead Schedule**

**Contractor:** BLD Services LLC

**Project Name and Number:** #30253, Carrollton Basin No. 12

**Submitted By:** Nicholas Dupaquier

**Submission Date:** 3/28/25

**Time Period Covered:** 3/28/25-4/11/25

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
3/28/25-4/11/25	2500 Hamilton	LAT CIPP	Approval pending for lined laterals - BLD

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

**All original contract sewer work has been completed**

**Remaining manholes being lined starting 3/18/25**