

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 1/24/25

Time Period Covered: 1/24/25-2/7/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/24/25-2/7/25	9000 Nelson	PR USMH, PR DSMH (CCTV segment after PRs completed, unable to CCTV entire segment)	1/27/25 – Cooper Construction
1/24/25-2/7/25	3000 Monroe	ML CIPP	No impacts to traffic, schedule TBD – BLD
1/24/25-2/7/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - BLD
1/24/25-2/7/25	3600 Dante St	Active water leak preventing CIPP work	TBD - BLD
1/24/25-2/7/25	3800/3900 Cambronne	ML Repairs, MH Vertical Adjustment	Minimal impact to local traffic during work - BLD
1/24/25-2/7/25	8200 Claiborne	ML Repairs	Minimal impact to local traffic during work - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 79% COMPLETE