

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Korey Clement**

Submission Date: **1/3/25**

Time Period Covered: **1/3/25-1/17/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/3/25-1/17/25	4600 Pontchartrain	ML CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
1/3/25-1/17/25	2700 Cherry St	PR 86-98, PR from DSMH 16-28	1/13/25 – Cooper Construction
1/3/25-1/17/25	9000 Nelson	PR USMH, PR DSMH	1/16/25 – Cooper Construction
1/3/25-1/17/25	3000 Monroe	ML CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
TBD	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
TBD	3600 Dante St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
1/3/25-1/17/25	3800/3900 Cambronne	ML Repairs, MH Vertical Adjustment	Tentatively scheduled for 1/10/25 - <b>BLD</b>
1/3/25-1/17/25	2800 Monticello	Restoration	Pouring, Site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	9400 Oleander	Restoration	Pouring, Site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	3700 Livingston	Restoration	Pouring, Site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	8300 Colapissa	Restoration	Pouring, Site cleanup – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 79% COMPLETE**