

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 10/10/24

Time Period Covered: 10/11/24-10/25/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/15/24	2600 Cherry St	Post Repair CCTV	No impact to traffic, ~2 hrs to complete - BLD
10/16/24	3500 Leonidas	SR 54/60, PR10-22, PR 105-117, PR 140-164	This work will be ~5 working days – Cooper Construction (Delayed from previous update due to repair Cooper Construction is on for CB#2)
TBD	2600 Cherry St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/17/24 - BLD
TBD	8800 Colapissa CIPP	Pending Post Repair CCTV (Stantec Reviewing Post)	Work may get scheduled as early as 10/15/24 - BLD
TBD	3300 Joliet St CIPP	Stantec Reviewing Pre-Lining CCTV	Work may get scheduled as early as 10/15/24 - BLD
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St. CIPP	Stantec Reviewing Pre-Lining CCTV	Work may get scheduled as early as 10/16/24 - BLD
10/11-10/25	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/11-10/25	9400 Oleander	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/11-10/25	3700 Livingston	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/11-10/25	8300 Colapissa	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 68% COMPLETE