

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/28/24	9100 Oleander St	LAT CIPP (2)	Installation will have a minimal impact to traffic. Installation will take ~4-6hrs - BLD
10/29/24-10/30/24	8800 Colapissa	LAT CIPP (3)	Installation will have a minimal impact to traffic. Installation will take ~4-6hrs - BLD
11/1/24	9100 Apricot	LAT CIPP (2)	Installation will have a minimal impact to traffic. Installation will take ~4-6hrs - BLD
10/28/24-11/1/24	3400 Eagle St	SR 44, SR 132', SR 189', SR 224', SR 154', PR 100-113'	Begin Repairs starting Monday. Work will be ~1 day for each repair location. Road will be open at the close of each day. – Cooper Construction
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St. CIPP	Approved for CIPP	Material has to be ordered given the pipe diameter; this segment won't get lined for ~1-2weeks - BLD
10/25/24-11/8/24	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/25/24-11/8/24	9400 Oleander	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/25/24-11/8/24	3700 Livingston	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/25/24-11/8/24	8300 Colapissa	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 70% COMPLETE