

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 11/8/24

Time Period Covered: 11/8/24-11/22/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/8/24-11/22/24	3400 Eagle	ML CIPP – Pending Stantec Approval	No impacts to traffic, schedule TBD – BLD
11/8/24-11/22/24	3500 Leonidas	ML CIPP – Pending Stantec Approval	No impacts to traffic, schedule TBD – BLD
11/11/24	8600 Oleander	USMH – Grade Box Removal	Scheduled for Monday, No impact to Traffic – BLD
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St. CIPP	Approved for CIPP	Material must be ordered given the pipe diameter; Potential to line by 11/15/24 - BLD
11/8/24-11/22/24	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
11/8/24-11/22/24	9400 Oleander	Restoration	Restoration Efforts expected to be on-going – C&M
11/8/24-11/22/24	3700 Livingston	Restoration	Restoration Efforts expected to be on-going – C&M
11/8/24-11/22/24	8300 Colapissa	Restoration	Restoration Efforts expected to be on-going – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 74% COMPLETE