

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 12/6/24/24

Time Period Covered: 12/6/24-12/20/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	4600 Pontchartrain	ML CIPP	No impacts to traffic, schedule TBD– BLD
12/6/24-12/20/24	3000 Monroe	ML CIPP – Pending Post Repair CCTV	No impacts to traffic, schedule TBD – BLD
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St	Active water leak preventing CIPP work – Exploratory Digging, water leak fix	TBD-BLD
12/6/24-12/20/24	3800/3900 Cambronne	ML Repairs, MH Vertical Adjustment	Tentatively scheduled for 12/19/24 - BLD
12/6/24-12/20/24	2800 Monticello	Restoration	Pouring, Site cleanup – C&M
12/6/24-12/20/24	9400 Oleander	Restoration	Pouring, Site cleanup – C&M
12/6/24-12/20/24	3700 Livingston	Restoration	Pouring, Site cleanup – C&M
12/6/24-12/20/24	8300 Colapissa	Restoration	Pouring, Site cleanup – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 79% COMPLETE