

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 2/21/25

Time Period Covered: 2/21/25-3/7/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/21/25-3/7/25	2500 S Carrollton	CCTV Evaluation – Pipe Bursting Coordination	TBD – <b>BLD / CMG</b>
2/21/25-3/7/25	8200 Stroelitz	Post Repair CCTV, CIPP	TBD - <b>BLD</b>
2/21/25-3/7/25	3800/3900 Cambronne	CIPP	Scheduled 2/17/25 - <b>BLD</b>
2/21/25-3/7/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
2/21/25-3/7/25	2700 Cherry /2700 Mistletoe	Re-CCTV line segment – PR @ USMH/DSMH completed – Re-CCTV remainder of pipe and evaluate for additional repairs or proceed with lining	Scheduled for the week of 2/17/25 - <b>BLD</b>
2/21/25-3/7/25	5000 Academy	Utility company damaged the pipe segment – performing DSMH PR to determine severity	CCTV from DSMH from DSMH repair - <b>BLD</b>
2/21/25-3/7/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
2/21/25-3/7/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
2/21/25-3/7/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1 day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 84% COMPLETE**