

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 1/31/25

Time Period Covered: 1/31/25-2/14/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	3200 Dublin	SR 37, 160	Begin after Stroelitz, No impacts to Traffic (~1 day per repair) - Cooper
1/31/25-2/14/25	8200 Stroelitz	SR 68, SR 235, PR 106-118	Begin Monday 2/3/25, No impacts to Traffic (~1 day per repair) - Cooper
1/31/25-2/14/25	3000 Monroe	ML CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
1/31/25-2/14/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
1/31/25-2/14/25	3600 Dante St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
1/31/25-2/14/25	3800/3900 Cambronne	ML Repairs, MH Vertical Adjustment	Minimal impact to local traffic during work - <b>BLD</b>
1/31/25-2/14/25	8200 Claiborne	ML Repairs	Minimal impact to local traffic during work - <b>BLD</b>
1/31/25-2/14/25	9500 Palmetto	Restoration	Pouring concrete – C&M
1/31/25-2/14/25	3500 Leonidas	Restoration	Pouring concrete – C&M
1/31/25-2/14/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete – C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 84% COMPLETE**