

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/14/25**

Time Period Covered: **3/14/25-3/28/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/14/25-3/28/25	2500 S Carrollton	Coordinating other repair options to avoid pipe bursting in this area	TBD - <b>BLD</b>
3/14/25-3/28/25	8200 Stroelitz	Post Repair CCTV, CIPP	TBD - <b>BLD</b>
3/14/25-3/28/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
3/14/25-3/28/25	2700 Cherry /2700 Mistletoe	PR @ USMH/DSMH completed – Post repair CCTV completed- additional scope pending approval	TBD - <b>BLD</b>
3/14/25-3/28/25	5000 Academy	Utility company damaged the pipe segment – performing DSMH PR to determine severity – completed- post CCTV pending	TBD - <b>BLD</b>
3/14/25-3/28/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/14/25-3/28/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/14/25-3/28/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/14/25-3/28/25	9100 Apricot	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 86% COMPLETE**