

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 4/25/25

Time Period Covered: 4/25/25-5/9/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/25/25-5/9/25	2500 S Carrollton	Coordinating other repair options to avoid pipe bursting in this area	TBD – BLD
4/25/25-5/9/25	8500 S Claiborne Ave	CCTV	TBD – BLD
4/25/25-5/9/25	8200 Stroelitz	CIPP	TBD - BLD
4/25/25-5/9/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - BLD
4/25/25-5/9/25	2700 Cherry	CCTV	TBD - BLD
4/25/25-5/9/25	8200 Palmetto	Restoration	TBD – C&M
4/25/25-5/9/25	5000 Academy	CIPP	TBD - BLD
4/25/25-5/9/25	8300 S Claiborne	CIPP	TBD - BLD
4/25/25-5/9/25	3200 Dublin	CIPP	TBD - BLD
4/25/25-5/9/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
4/25/25-5/9/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
4/25/25-5/9/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M

4/25/25- 5/9/25	9100 Apricot	Restoration	Grading, Forming, Pouring – C&M
--------------------	--------------	-------------	--

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 88% COMPLETE

- **With the river reaching above 11', we are required to stop any new excavation. This includes repairs and restoration efforts within 1500' of the levee. Any on-going work that has already been excavated can continue as normal.**