

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **7/3/25**

Time Period Covered: **7/3/25-7/18/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/3/25-7/18/25	2500 S Carrollton	CCTV	TBD – <b>BLD</b>
7/3/25-7/18/25	8500 S Claiborne	LAT CIPP	TBD – <b>BLD</b>
7/3/25-7/18/25	9400 Oleander St	Additional water leak preventing lining efforts	TBD – <b>BLD/ SWBNO</b>
7/3/25-7/18/25	2700 Cherry	CIPP	TBD - <b>BLD</b>
7/3/25-7/18/25	8200 Palmetto	Restoration	TBD – <b>C&amp;M</b>
7/3/25-7/18/25	5000 Academy	CIPP	TBD - <b>BLD</b>
7/3/25-7/18/25	8300 S Claiborne	LAT CIPP	TBD - <b>BLD</b>
7/3/25-7/18/25	8200 S Claiborne	Restoration	Saw cut, removal– <b>C&amp;M</b>
7/3/25-7/18/25	8900 S Claiborne	Restoration	Saw cut, removal– <b>C&amp;M</b>
7/3/25-7/18/25	3800 Cambronne	Restoration	Saw cut, removal– <b>C&amp;M</b>
7/3/25-7/18/25	8200 Stroelitz	Restoration	Saw cut, removal– <b>C&amp;M</b>
7/3/25-7/18/25	3200 Dublin	Restoration	Saw cut, removal– <b>C&amp;M</b>
7/3/25-7/18/25	8600 Oleander	Restoration	Milling, site cleanup – <b>C&amp;M</b>

7/3/25- 7/18/25	9500 Palmetto	Restoration	Sidewalks and driveways, site cleanup – <b>C&amp;M</b>
7/3/25- 7/18/25	3500 Leonidas	Restoration	Sidewalks and driveways, site cleanup – <b>C&amp;M</b>
7/3/25- 7/18/25	3000 Monroe St	Restoration	Poured 6/26/25; sidewalks, driveways, and final paving remain – <b>C&amp;M</b>
7/3/25- 7/18/25	3400 Eagle, 8300 Colapissa, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – <b>C&amp;M</b>
7/3/25- 7/18/25	2400 General Ogden	Restoration	Pouring, sidewalks, driveways– <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 95% COMPLETE**