

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Nicholas Dupaquier**

Submission Date: **8/8/25**

Time Period Covered: **8/8/25-8/22/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/8/25-8/22/25	2500 S Carrollton	CIPP	TBD – BLD
8/8/25-8/22/25	9000 Nelson	CIPP	TBD - BLD
8/8/25-8/22/25	8500 S Claiborne	LAT CIPP	TBD – BLD
8/8/25-8/22/25	9400 Oleander St	CIPP	TBD – BLD
8/8/25-8/22/25	2700 Cherry	CIPP	TBD - BLD
8/8/25-8/22/25	8200 Palmetto	Restoration	TBD – C&M
8/8/25-8/22/25	8300 S Claiborne	LAT CIPP	TBD - BLD
8/8/25-8/22/25	8200 S Claiborne	Restoration	Pouring, wearing – C&M
8/8/25-8/22/25	8600 S Claiborne	Restoration	Pouring, wearing – C&M
8/8/25-8/22/25	3800 Cambronne	Restoration	Forming/ pouring sidewalk– C&M
8/8/25-8/22/25	8200 Stroelitz	Restoration	Forming, pouring 2 nd half of roadway– C&M
8/8/25-8/22/25	3200 Dublin	Restoration	Saw cut, removal– C&M
8/8/25-8/22/25	8900 S Claiborne	SR 53-65, SR 102, SR 192 (FROM DSMH)	Repairs on-going, plan to complete/ backfill by 8/13/25 - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 96% COMPLETE