

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/31/24	700 Pine St	LAT CIPP (3)	Installation will have a minimal impact to traffic. Installation will take ~4-6hrs - BLD
10/25/24-11/8/24	2300 Pine	Restoration	Layout, Saw cutting, forming – C&M
10/25/24-11/8/24	2000 Pine	Restoration	Saw cutting complete, followed by excavation and forming, milling and overlay – C&M
10/25/24-11/8/24	1700 Pine	Restoration	Layout, Saw cutting, forming – C&M
10/30/24	2100 Audubon	ML CIPP (Approved by Stantec)	Installation will have a minimal impact to traffic. Installation will take ~4-6hrs - BLD
11/6/24	7000 Claiborne	SR 80, 110	Work will be ~1 day for each repair location. Road will be open at the close of each day. – Cooper Construction

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 69% COMPLETE