

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30230, Carrollton Basin No. 2**

Submitted By: **Korey Clement**

Submission Date: **1/3/25**

Time Period Covered: **1/3/25-1/17/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/6/25	700 Audubon	CIPP	No impacts to traffic – BLD
1/3/25-1/17/25	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
1/3/25-1/17/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD - <b>BLD</b>
1/3/25-1/17/25	7100 Green	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	2300 Pine	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	2000 Pine	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	1700 Pine	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
1/3/25-1/17/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) – SWBNO/Stantec/BLD discussing options
1/3/25-1/17/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading)	Work will be ~1 day for each repair location. The road will be open at the close of each day. – <b>Cooper Construction</b>
1/3/25-1/17/25	7700 Claiborne	PR 234-DSMH, SR 105, SR 137	Begin 1/6/25 - <b>BLD</b>
1/3/25-1/17/25	7800 Claiborne	PR USMH, PR DSMH (Re-CCTV to identify remaining scope)	Begin 1/6/25 - <b>BLD</b>
1/3/25-1/17/25	1300 Pine	PR 196-208 (200/203 SR), PR 280-292 (286)	Begin 1/8/25 - <b>BLD</b>
1/3/25-1/17/25	600 Pine	PR USMH, PR DSMH, SR 40, SR 91	Begin 1/6/25 – <b>Cooper Construction</b>

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 72% COMPLETE**