

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/23/24	<b>7300 Freret St CIPP</b>	ML CIPP	Work may get scheduled as early as 10/23/24 - <b>BLD</b>
10/21/24	700 Pine St CIPP	ML CIPP	Scheduled 10/21/24 - <b>BLD</b>
10/18/24-11/1/24	-	Restoration (Laid out 2000 Pine) – No work has begun for 2300, 1700 Pine yet	Issued Restoration to C&M for Full Line Replacements (2300 Pine, 1700 Pine) and 2000 Pine
10/18/24-11/1/24	2000 Pine	Restoration	Saw cutting complete, followed by excavation and forming, milling and overlay. Not completion date.

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.**

**MH rehab on-going**

**BLD TRACKING: 62% COMPLETE**