

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 12/20/24

Time Period Covered: 12/20/24-1/3/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/20/24-1/3/25	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – BLD
12/20/24-1/3/25	7200 Birch	LAT CIPP	Traffic impacts in area during work hours - BLD
12/20/24-1/3/25	7100 Green	Restoration	Pouring, site cleanup – C&M
12/20/24-1/3/25	2300 Pine	Restoration	Pouring, site cleanup – C&M
12/20/24-1/3/25	2000 Pine	Restoration	Pouring, site cleanup – C&M
12/20/24-1/3/25	1700 Pine	Restoration	Pouring, site cleanup – C&M
12/20/24-1/3/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) – SWBNO/Stantec/BLD discussing options
12/20/24-1/3/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading)	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
12/23/24-12/23/25	7200 Maple St	SR 60, SR 115	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
Week of 12/30/24 (Tentative)	700 Audubon	ML CIPP	Minimal traffic impact during CIPP ML install (~4hrs) – BLD
Week of 12/30/24 (Tentative)	7700 Claiborne	PR 234-DSMH, SR 105, SR 137	Begin 12/30 - BLD
Week of 12/30/24 (Tentative)	7800 Claiborne	PR USMH, PR DSMH (Re-CCTV to identify remaining scope)	Begin 12/30 - BLD

Week of 12/30/24 (Tentative)	1300 Pine	PR 196-208 (200/203 SR), PR 280-292 (286)	Begin 1/2 - BLD
------------------------------------	-----------	---	-----------------

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 67% COMPLETE