

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30230, Carrollton Basin No. 2**

Submitted By: **Korey Clement**

Submission Date: **2/14/25**

Time Period Covered: **2/14/25-2/28/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/14/25-2/28/25	7000/7700 Claiborne	CIPP	No impacts to traffic – BLD
2/14/25-2/28/25	600 Pine	LAT CIPP	No impacts to traffic, schedule TBD – BLD
2/14/25-2/28/25	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
2/14/25-2/28/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD - <b>BLD</b>
2/14/25-2/28/25	7100 Green	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
2/14/25-2/28/25	2300 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
2/14/25-2/28/25	2100 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
2/14/25-2/28/25	2000 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
2/14/25-2/28/25	1900 Pine	Restoration (waterline conflict issue resolved proceeding with restoration)	Grading, Forming, Pouring – <b>C&amp;M</b>
2/14/25-2/28/25	1800 Pine	Restoration – ON HOLD PENDING LEAD WATER SERVICE LINE EFFORT	TBD – <b>C&amp;M</b>
2/14/25-2/28/25	1700 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>

2/14/25- 2/28/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA
2/14/25- 2/28/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading)	Work will be ~1 day for each repair location. The road will be open at the close of each day. – <b>Cooper Construction</b>

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 83% COMPLETE**