

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	2500 S Carrollton	Coordinating other repair options to avoid pipe bursting in this area	TBD - <b>BLD</b>
3/21/25-4/4/25	8200 Stroelitz	Post Repair CCTV, CIPP	TBD - <b>BLD</b>
3/21/25-4/4/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
3/21/25-4/4/25	2700 Cherry /2700 Mistletoe	PR @ USMH/DSMH completed – Post repair CCTV completed- additional scope pending approval	TBD - <b>BLD</b>
3/21/25-4/4/25	5000 Academy	Utility company damaged the pipe segment – performing DSMH PR to determine severity – completed- post CCTV pending	TBD - <b>BLD</b>
3/21/25-4/4/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
3/21/25-4/4/25	9100 Apricot	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 86% COMPLETE**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	7700 Claiborne	CIPP	No impacts to traffic – BLD
3/21/25-4/4/25	600 Pine	LAT CIPP	No impacts to traffic, schedule TBD – BLD
3/21/25-4/4/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD - <b>BLD</b>
3/21/25-4/4/25	7100 Green	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
3/21/25-4/4/25	2300 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
3/21/25-4/4/25	2100 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
3/21/25-4/4/25	2000 Pine	Restoration	Grading, Forming, Pouring – C&M
3/21/25-4/4/25	1900 Pine	Restoration (waterline conflict issue resolved proceeding with restoration)	Grading, Forming, Pouring – <b>C&amp;M</b>
3/21/25-4/4/25	1800 Pine	Restoration – on hold pending lead water service line effort	TBD – <b>C&amp;M</b>
3/21/25-4/4/25	1700 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
3/21/25-4/4/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA
3/21/25-4/4/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading)	Work will be ~1 day for each repair location. The road will be open at the close of each day. – <b>Cooper Construction</b>

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 88% COMPLETE**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	200 Walnut	SR 69/71, SR 98, SR 192, SR 218, SR 249, SR 279, SR 313	On-going, scheduled to complete 3/21/25 - <b>BLD</b>
3/21/25-4/4/25	7300 Hurst	SR 76/79, PR 162-174, SR 194, SR 219 – Repairs complete, CCTV pending	Work completed- <b>BLD</b>
3/21/25-4/4/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – <b>BLD</b>
3/21/25-4/4/25	7100 Pitt	Restoration	Wearing, site cleanup – <b>C&amp;M</b>
3/21/25-4/4/25	7300 Garfield	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
3/21/25-4/4/25	440-455 Walnut	Restoration	Restoration remains (mobilize to area once Broadway completed) – <b>C&amp;M</b>
3/21/25-4/4/25	400-437 Walnut	CCTV, CIPP	Need to CCTV post repair (unable to due to Hard Rock effort on Broadway) – <b>C&amp;M</b>
3/21/25-4/4/25	500 Walnut	Restoration	Pouring, site cleanup (mobilize to site once Broadway completed) – <b>C&amp;M</b>
3/21/25-4/4/25	7000 Benajmin	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
3/21/25-4/4/25	500-300 Broadway	Restoration	Pouring, sidewalks, driveways (efforts on going) – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going BLD TRACKING: 91% COMPLETE**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
3/21/25-4/4/25	7700 Willow	SR 73, SR 101, SR 127	Arborist required on site, possible root conflicts, plan to mobilize 3/24/25- BLD
3/21/25-4/4/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	7600 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/21/25-4/4/25	1100 Leonidas	Restoration	1 <sup>st</sup> half pour, begin 2nd half excavation (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	1500 Leonidas	Restoration – Temp Rock added until restoration is clear to proceed	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
3/21/25-4/4/25	8700 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	7800 Willow	Restoration	Excavation, Forming, pouring (scheduled to complete 4/7/25) – C&M
3/21/25-4/4/25	400 Burdette	Restoration	Sidewalks and Driveways, wearing course – C&M
3/21/25-4/4/25	7900 Oak St	Restoration	Water leak preventing restoration efforts- TBD- C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 78% COMPLETE**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/21/25**

Time Period Covered: **3/21/25-4/4/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	Erato St	-	CCTV complete on one of two lines, similar CCTV effort on 2 <sup>nd</sup> segment TBD – BLD

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK

- **CCTV 30" + Segment on Erato – First segment CCTV completed; 2<sup>nd</sup> segment CCTV in queue.**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/21/25**

Time Period Covered: **3/21/25-4/4/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	4500 Euphrosine	CCTV Post CIPP	Lining complete 3/17/25 - BLD
3/21/25-4/4/25	Jeanette St (ADDED WORK)	CCTV Post CIPP	Lining complete 3/20/25 - BLD

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	2500 Hamilton	LAT CIPP	ML CIPP complete. Scheduled to CIPP laterals 3/24/25 - BLD

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

**All original contract sewer work has been completed**

**Remaining manholes being lined starting 3/18/25**

### **REMAINING WORK (ADDED TO CONTRACT):**

- **2500 Hamilton – LATERAL CIPP**



## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	3800 Vincennes	Restoration – on hold due to water leak in the area	Forming, Pouring Sidewalks & Driveways– C&M
3/21/25-4/4/25	6200 Rocheblave	Restoration	2 <sup>nd</sup> half concrete base, forming, pouring – C&M
3/21/25-4/4/25	3500 Calhoun	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
3/21/25-4/4/25	3400 Calhoun	Restoration	Removal added to scope, Removal, forming, pouring 2 <sup>nd</sup> Half – C&M
3/21/25-4/4/25	3200 Calhoun	Restoration	Removal, Forming 1 <sup>st</sup> Half – C&M
3/21/25-4/4/25	3300 Calhoun	Restoration	Base, Forming, Pouring 2 <sup>nd</sup> Half – C&M
3/21/25-4/4/25	3600 Vincennes	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
3/21/25-4/4/25	3500 Vincennes	Restoration	Forming, Pouring Sidewalks & Driveways – C&M

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK:

- **Restoration**
  - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**