

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 4/25/25

Time Period Covered: 4/25/25-5/9/25

---

### Planned Work Activities

| Date           | Block Number and Street Name | Work to be Performed                                      | Notes  |
|----------------|------------------------------|---|--|
| 4/25/25-5/9/25 | 7700 Claiborne               | LAT CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | 7800 Claiborne               | CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | 7200 Jeannette               | CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | 7200 Birch                   | LAT CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | 2000 Audubon                 | SR 63, SR 90, SR 122, SR 150, PR 170-182, SR 244, PR DSMH | On-going - <b>BLD</b>  |
| 4/25/25-5/9/25 | 7100 Green                   | Restoration   | Pouring, site cleanup – <b>C&amp;M</b>   |
| 4/25/25-5/9/25 | 2100 Pine                    | Restoration (water leak fixed, restoration can continue)  | Removal, Grading, Forming, Pouring – <b>C&amp;M</b>                                    |
| 4/25/25-5/9/25 | 2000 Pine                    | Restoration   | Grading, Forming, Pouring – <b>C&amp;M</b>   |
| 4/25/25-5/9/25 | 1900 Pine                    | Restoration   | Grading, Forming, Pouring – <b>C&amp;M</b>   |
| 4/25/25-5/9/25 | 1800 Pine                    | Restoration   | Removal, Grading, Forming, Pouring – <b>C&amp;M</b>                                    |
| 4/25/25-5/9/25 | 1700 Pine                    | Restoration   | Grading, Forming, Pouring – <b>C&amp;M</b>   |
| 4/25/25-5/9/25 | 2200 Broadway                | CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | Law Rd                       | CIPP  | No impacts to traffic, schedule TBD – <b>BLD</b>                                       |
| 4/25/25-5/9/25 | 1000 Pine St                 | PR 320-DSMH   | On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA |

|                    |                |  |   |
|--------------------|----------------|--|---|
| 4/25/25-<br>5/9/25 | 7200 Spruce St | PR 0-12, PR 194-206 (on hold due to tree permitting,<br>required for air spading | Work will be ~1 day for each repair location. The road<br>will be open at the close of each day. – <b>Cooper<br/>Construction</b> |
|--------------------|----------------|--|---|

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 90% COMPLETE**

- **With the river reaching above 11', we are required to stop any new excavation. This includes repairs and restoration efforts within 1500' of the levee. Any on-going work that has already been excavated can continue as normal.**