

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 5/16/25

Time Period Covered: 5/16/25-5/30/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/16/25-5/30/25	232-266 Walnut	CIPP	TBD - BLD
5/16/25-5/30/25	7300 Hurst	Restoration	TBD- C&M
5/16/25-5/30/25	500 Pine	CIPP	TBD- BLD
5/16/25-5/30/25	400 Broadway	LAT CIPP (unable to complete due to surcharge)	~4-6hrs., minimal impacts to traffic – BLD
5/16/25-5/30/25	100-200 Walnut	Restoration	Sidewalks, overlay, site cleanup– C&M
5/16/25-5/30/25	7100 Pitt	Restoration	Wearing, site cleanup – C&M
5/16/25-5/30/25	7300 Garfield	Restoration	Pouring, site cleanup – C&M
5/16/25-5/30/25	440-455 Walnut	Restoration	Excavation, forming, pouring – C&M
5/16/25-5/30/25	400-437 Walnut	CIPP	Schedule TBD – BLD
5/16/25-5/30/25	500 Walnut	Restoration	Pouring, site cleanup– C&M
5/16/25-5/30/25	7000 -7100 Benajmin	Restoration	Excavation, forming, pouring – C&M
5/16/25-5/30/25	500-300 Broadway	Restoration	Pouring, sidewalks, driveways (efforts on going) – C&M
5/16/25-5/30/25	7100 Hurst	Restoration	Schedule TBD – C&M

5/16/25- 5/30/25	215 Audubon	Restoration	Removal, Forming, Pouring Driveway – C&M
---------------------	-------------	-------------	---

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going BLD TRACKING: 91% COMPLETE

- **Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.**
- **382 Broadway has a water leak being investigated. This is holding up completing restoration on this block.**