

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|--|--|
| 1/17/25-1/31/25 | 9000 Nelson | PR USMH, PR DSMH | 1/23/25 – Cooper Construction |
| 1/17/25-1/31/25 | 3000 Monroe | ML CIPP | No impacts to traffic, schedule TBD – BLD |
| 1/17/25-1/31/25 | 9400 Oleander St | Active water leak preventing CIPP work | TBD - BLD |
| 1/17/25-1/31/25 | 3600 Dante St | Active water leak preventing CIPP work | TBD - BLD |
| 1/17/25-1/31/25 | 3800/3900 Cambronne | ML Repairs, MH Vertical Adjustment | Tentatively scheduled for 1/22/25 - BLD |
| 1/17/25-1/31/25 | 8200 Claiborne | ML Repairs | Tentatively scheduled for 1/20/25 - BLD |
| 1/17/25-1/31/25 | 2800 Monticello | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 9400 Oleander | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 3700 Livingston | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 8300 Colapissa | Restoration | Site cleanup – C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1 day each.

Restoration Work on-going across the basin.

BLD TRACKING: 79% COMPLETE

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|--|--|
| 1/17/25-1/31/25 | 700 Audubon | CIPP | No impacts to traffic – BLD |
| 1/17/25-1/31/25 | 7200 Green | LAT CIPP | No impacts to traffic, schedule TBD – BLD |
| 1/17/25-1/31/25 | 7200 Birch | LAT CIPP | No impacts to traffic, schedule TBD - BLD |
| 1/17/25-1/31/25 | 7100 Green | Restoration | Pouring, site cleanup – C&M |
| 1/17/25-1/31/25 | 2300 Pine | Restoration | Pouring, site cleanup – C&M |
| 1/17/25-1/31/25 | 2000 Pine | Restoration | Pouring, site cleanup – C&M |
| 1/17/25-1/31/25 | 1700 Pine | Restoration | Pouring, site cleanup – C&M |
| 1/17/25-1/31/25 | 1000 Pine St | PR 320-DSMH | On Hold due to valve box conflict (20" WL) – SWBNO/Stantec/BLD discussing options |
| 1/17/25-1/31/25 | 7200 Spruce St | PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading) | Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction |

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 78% COMPLETE

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30232, Carrollton Basin No. 3**

Submitted By: **Korey Clement**

Submission Date: **1/17/25**

Time Period Covered: **1/17/25-1/31/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|--|--|--|
| 1/17/25-1/31/25 | 400 Walnut | CIPP (pending post CCTV) | ~4-6hrs., minimal impacts to traffic - BLD |
| 1/17/25-1/31/25 | 400 Broadway | LAT CIPP | ~4-6hrs., minimal impacts to traffic - BLD |
| 1/17/25-1/31/25 | 300 Broadway | LAT CIPP | ~4-6hrs., minimal impacts to traffic - BLD |
| 1/17/25-1/31/25 | 300 Pine | LAT CIPP | ~4-6hrs., minimal impacts to traffic - BLD |
| 1/17/25-1/31/25 | 7100 Pitt | Restoration (mill and overlay scheduled 1/20) | Wearing, site cleanup - C&M |
| 1/17/25-1/31/25 | 100, 200,300 Walnut / 7000 Constance / 200 Audubon | Restoration (mill and overlay scheduled 1/6) | Milling/Overlay - C&M |
| 1/17/25-1/31/25 | 7300 Garfield | Restoration (mill and overlay scheduled 1/20) | Pouring, site cleanup - C&M |
| 1/17/25-1/31/25 | 400 Walnut | Restoration (mill and overlay scheduled 1/20) | Pouring, site cleanup - C&M |
| 1/17/25-1/31/25 | 500 Walnut | Restoration (mill and overlay scheduled 1/20) | Pouring, site cleanup - C&M |
| 1/17/25-1/31/25 | 7000 Benajmin | Restoration (mill and overlay scheduled for 1/20) | Pouring, site cleanup - C&M |
| 1/17/25-1/31/25 | 500-300 Broadway | Restoration (Excavate 1/17, mill and overlay 2/10) | 1 st Half Excavation, Grading, Forming - C&M |
| 1/17/25-1/31/25 | 400 Broadway | Restoration (Sawcut completed, Excavate 1/17, mill and overlay 2/10) | Excavation - C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 88% COMPLETE

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|--|--|
| 1/17/25-1/31/25 | 7400 Freret | ML CIPP | ~4-6 hrs., minimal impact to traffic - BLD |
| 1/17/25-1/31/25 | 8900 Birch | ML CIPP – Work delayed due to obstruction surcharging area (removed) | ~4-6 hrs., minimal impact to traffic – BLD |
| 1/17/25-1/31/25 | 1400 Monticello | ML CIPP – Work delayed due to obstruction surcharging area (removed) | ~4-6 hrs., minimal impact to traffic – BLD |
| 1/17/25-1/31/25 | Monticello Segment (5-20B) | ML CIPP – Work delayed due to obstruction surcharging area (removed) | ~4-6 hrs., minimal impact to traffic – BLD |
| 1/17/25-1/31/25 | 7600 Willow | Repairs to follow 7500 Willow – PR 175-187, PR 205-217, SR 124 | 1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) - BLD |
| 1/17/25-1/31/25 | 1500 Leonidas | Restoration | Forming 1 st half, 1 st half pour, begin 2 nd half excavation – C&M |
| 1/17/25-1/31/25 | 8700 Willow | Restoration | Excavation, forming, pouring – C&M |
| 1/17/25-1/31/25 | 7800 Willow | Restoration | Excavation, Forming, pouring – C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 61% COMPLETE

- **Water leaks on Leonidas and Willow resolved by BLD/Cooper Construction last week**

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Korey Clement**

Submission Date: **1/17/25**

Time Period Covered: **1/17/25-1/31/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|---|--|
| 1/17/25-1/31/25 | Erato St | 30"+ CCTV Effort – First attempt unsuccessful due to amount of water flow in the pipe. The CCTV crew will retry with a bigger flow through plug | Weather pending (scheduled 1/23/25) – Night work – BLD |

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30"+ Segment on Erato – Scheduled 1/13/25 (weather pending)**
- **2 short CIPP segments on Broad/Euphrosine (30' total) – still has water coming into pipes, BLD will attempt to light cure these segments and CIPP them in coming week(s)**

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **1/17/25**

Time Period Covered: **1/17/25-1/31/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|---|--|
| 1/17/25-1/31/25 | 4500 Euphrosine | USMH MH segment is lower than the DSMH segment which is causing drainage issues (no flow in pipe) – BLD will proceed with spring/obstruction removal and PR – CIPP installation may have complications with the slope of the pipe (CCTV crew believes at one point the DSMH was the USMH) | CCTV Segment week of 1/13/25 - BLD |
| 1/17/25-1/31/25 | Jeanette St (ADDED WORK) | PR + CIPP | Tentatively scheduled to complete final PR 1/23/25 - Cooper Construction |

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **4500 Euphrosine holding water due to segment having negative slope toward USMH – Issued for PR/obstruction removal**
- **1 Repair remaining on added work Jeanette St (+CIPP, Restoration)**

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|--------------------------|-------------------------------|
| 1/17/25-1/31/25 | 2500 Hamilton | PR, CIPP, Fix Water Leak | Minimal traffic impacts – BLD |

MH rehab on-going – Finish MH lining work in next 2 weeks (1/17/25-1/31/25)

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR Added Work) – Issued to construction crew to complete repairs**

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|----------------------|---|
| 1/17/25-1/31/25 | 3800 Vincennes | Restoration | Sidewalks, Driveways- C&M |
| 1/17/25-1/31/25 | 6200 Rocheblave | Restoration | Pouring – C&M |
| 1/17/25-1/31/25 | 3500 Calhoun | Restoration | 2 nd Half Concrete base, forming, pouring 1 st half – C&M |
| 1/17/25-1/31/25 | 3400 Calhoun | Restoration | 2 nd Half Concrete base, forming, pouring 1 st half – C&M |
| 1/17/25-1/31/25 | 3300 Calhoun | Restoration | 1 st half concrete base, forming, pouring – C&M |
| 1/17/25-1/31/25 | 3600 Vincennes | Restoration | Sidewalks, Driveways – C&M |
| 1/17/25-1/31/25 | 3500 Vincennes | Restoration | Sidewalks, Driveways – C&M |

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

- **Restoration**
 - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**