

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/28/24	300 Broadway CIPP	ML POST CCTV	Minimal impact to traffic ~2hrs - BLD
10/30/24	<b>300 Broadway CIPP</b>	ML CIPP (pending STANTEC approval) – block #2 of 300 Broadway	Work may get scheduled as early as 10/30/24 - BLD
10/25/24-11/8/24	200 Audubon	Restoration	Formed 10/10/24; Pouring scheduled in the next 2 weeks – <b>C&amp;M</b>
10/25/24-11/8/24	7300 Garfield	Restoration	Ready for milling – <b>C&amp;M</b>
10/25/24-11/8/24	400 Walnut	Restoration	Forming on going – <b>C&amp;M</b>
10/25/24-11/8/24	500 Walnut	Restoration	Forming on going – <b>C&amp;M</b>
10/25/24-11/8/24	7000 Benajmin	Restoration	Ready for milling – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 68% COMPLETE**