

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 11/1/24

Time Period Covered: 11/1/24-11/15/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/1/24-11/15/24	7000 Hurst	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	400 Walnut	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	200 Audubon	Restoration	Pouring – C&M
11/1/24-11/15/24	7300 Garfield	Restoration	Pouring – C&M
11/1/24-11/15/24	400 Walnut	Restoration	Pouring – C&M
11/1/24-11/15/24	500 Walnut	Restoration	Pouring – C&M
11/1/24-11/15/24	7000 Benajmin	Restoration	Pouring – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 75% COMPLETE