

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Nicholas Dupaquier

Submission Date: 4/11/25

Time Period Covered: 4/11/25-4/25/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|---|---|
| 4/11/25-4/25/25 | 232-266 Walnut | CIPP | TBD - BLD |
| 4/11/25-4/25/25 | 7300 Hurst | CIPP | TBD- BLD |
| 4/11/25-4/25/25 | 500 Pine | CIPP | TBD- BLD |
| 4/11/25-4/25/25 | 400 Broadway | LAT CIPP (unable to complete due to surcharge) | ~4-6hrs., minimal impacts to traffic – BLD |
| 4/11/25-4/25/25 | 100-200 Walnut | Restoration | Restoration remains– C&M |
| 4/11/25-4/25/25 | 7100 Pitt | Restoration | Wearing, site cleanup – C&M |
| 4/11/25-4/25/25 | 7300 Garfield | Restoration | Pouring, site cleanup – C&M |
| 4/11/25-4/25/25 | 440-455 Walnut | Restoration | Restoration remains (mobilize to area once Broadway completed) – C&M |
| 4/11/25-4/25/25 | 400-437 Walnut | PR 20-40 (Sag in the pipe, need to re-mobilize to fix repair) | TBD – BLD |
| 4/11/25-4/25/25 | 500 Walnut | Restoration | Pouring, site cleanup (mobilize to site once Broadway completed) – C&M |
| 4/11/25-4/25/25 | 7000 -7100 Benajmin | Restoration | Excavation, forming, pouring – C&M |
| 4/11/25-4/25/25 | 500-300 Broadway | Restoration | Pouring, sidewalks, driveways (efforts on going) – C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going **BLD TRACKING: 91% COMPLETE**

- Added scope and water leaks have pushed back the initial timeline for restoration in and around the Broadway area.