

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/17/25-1/31/25	7400 Freret	ML CIPP	~4-6 hrs., minimal impact to traffic - BLD
1/17/25-1/31/25	8900 Birch	ML CIPP – Work delayed due to obstruction surcharging area (removed)	~4-6 hrs., minimal impact to traffic – BLD
1/17/25-1/31/25	1400 Monticello	ML CIPP – Work delayed due to obstruction surcharging area (removed)	~4-6 hrs., minimal impact to traffic – BLD
1/17/25-1/31/25	Monticello Segment (5-20B)	ML CIPP – Work delayed due to obstruction surcharging area (removed)	~4-6 hrs., minimal impact to traffic – BLD
1/17/25-1/31/25	7600 Willow	Repairs to follow 7500 Willow – PR 175-187, PR 205-217, SR 124	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) - BLD
1/17/25-1/31/25	1500 Leonidas	Restoration	Forming 1 st half, 1 st half pour, begin 2 nd half excavation – C&M
1/17/25-1/31/25	8700 Willow	Restoration	Excavation, forming, pouring – C&M
1/17/25-1/31/25	7800 Willow	Restoration	Excavation, Forming, pouring – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 61% COMPLETE

- **Water leaks on Leonidas and Willow resolved by BLD/Cooper Construction last week**