

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 1/3/25

Time Period Covered: 1/3/25-1/17/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|----------------|------------------------------|----------------------|--|
| 1/6/25 | 7400 Freret | ML CIPP | ~4-6 hrs., minimal impact to traffic - BLD |
| Week of 1/6/25 | 8900 Birch | ML CIPP | ~4-6 hrs., minimal impact to traffic - BLD |
| Week of 1/6/25 | 1400 Monticello | ML CIPP | ~4-6 hrs., minimal impact to traffic - BLD |
| Week of 1/6/25 | Monticello Segment (5-20B) | ML CIPP | ~4-6 hrs., minimal impact to traffic - BLD |
| 1/3/25-1/17/25 | 1500 Leonidas | Restoration | Scheduled to begin 1/6/25 (removal) - C&M |
| 1/3/25-1/17/25 | 8700 Willow | Restoration | Excavation, forming (active water leak, not impacting restoration currently) - C&M |
| 1/3/25-1/17/25 | 7800 Willow | Restoration | Excavation, Forming - C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 59% COMPLETE