

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 10/10/24

Time Period Covered: 10/11/24-10/25/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/11/24-10/15/24	7500 Freret St	SR 117, PR 143-155, SR 180	On-Going - BLD
10/16/24	7500 Freret St	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic - BLD
10/14/24–10/17/24	1000 Leonidas	SR 107, 170, 230, 254	Scheduled to begin after other repairs - BLD
10/21/24	1000 Leonidas	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic - BLD
10/14/24–10/25/24	400 Burdette St	Full Line Replacement	Scheduled to begin next week dependent on close out of on going repairs - BLD
10/18/24-10/24/24	1400 Monticello	PR 0-12, PR 162-174, SR 240, PR 290-302 (Re-CCTV segment to determine if additional repairs are needed)	Scheduled to begin after other repairs - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.

MH rehab on-going

BLD TRACKING: 32% COMPLETE