

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/28/24-10/29/24	1000 Leonidas	SR 230, 254	2 days remaining of digging work - BLD
10/30/24	1000 Leonidas	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic - BLD
10/25/24-11/8/24	400 Burdette	Full Line Replacement	~14 days of work to begin Monday 10/28. Segment pre-saw cut 10/25/24 - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 43% COMPLETE