

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 11/15/24

Time Period Covered: 11/15/24-11/29/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/15/24-11/29/24	1400 Monticello	CIPP – Pending scope for the service @240'	Repairs completed, CIPP pending input from Stantec – BLD
11/19/24	Monticello Segment (5-20B)	CIPP	Tentatively scheduled for 11/19/24 (forecast currently calls for rain) - BLD
11/15/24-11/29/24	1500 Leonidas	Restoration	SWBNO Leak Remediation On-Going – Restoration efforts on hold until SWBNO completes work – C&M
11/15/24-11/29/24	8700 Willow	Restoration	Excavation set to begin 11/18/24 – C&M
11/15/24-11/29/24	400 Burdette	Full Line Replacement	Service Replacement Complete Service installation by 11/22/24 (weather dependent) - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 56% COMPLETE