

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 11/1/24

Time Period Covered: 11/1/24-11/15/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/1/24-11/15/24	1400 Monticello	CIPP – Pending scope for the service @240'	Repairs completed, CIPP pending input from Stantec – BLD
11/1/24-11/15/24	Monticello Segment (5-20B)	CIPP – Pending scope from Stantec, RFI submitted down scope FLR	TBD - BLD
11/1/24-11/15/24	7900 Hampson	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	700 Short	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	800 S Carrollton	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	1500 Leonidas	Restoration	Excavation set to begin – C&M
11/1/24-11/15/24	8700 Willow	Restoration	Excavation set to begin – C&M
11/1/24-11/15/24	400 Burdette	Full Line Replacement	~14 days of work to begin Monday 10/28 - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 48% COMPLETE