

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 12/20/24

Time Period Covered: 12/20/24-1/3/25

---

### Planned Work Activities

| Date                         | Block Number and Street Name | Work to be Performed | Notes   |
|------------------------------|------------------------------|----------------------|---|
| Week of 12/30/24 (Tentative) | 7400 Freret                  | ML CIPP              | ~4-6 hrs., minimal impact to traffic - BLD  |
| Week of 12/30/24 (Tentative) | 8900 Birch                   | ML CIPP              | Schedule TBD – BLD (week of 12/30)  |
| Week of 12/30/24 (Tentative) | 1400 Monticello              | ML CIPP              | Schedule TBD – BLD (week of 12/30)  |
| Week of 12/30/24 (Tentative) | Monticello Segment (5-20B)   | ML CIPP              | Schedule TBD – BLD (week of 12/30)  |
| 12/30/24-1/3/25              | 1500 Leonidas                | Restoration          | Scheduled to begin after Christmas Holiday, the week of 12/30– C&M                    |
| 12/20/24-1/3/25              | 8700 Willow                  | Restoration          | Excavation, Forming (active water leak, not impacting restoration at this time) – C&M |
| 12/20/24-1/3/25              | 7800 Willow                  | Restoration          | Excavation, Forming – C&M   |

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 59% COMPLETE**