

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 12/6/24/24

Time Period Covered: 12/6/24-12/20/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/9/24-12/12/24	7400 Freret	Finish ML Repairs	2 repairs remain, then we will CCTV the segment for post repair video and coordinate CIPP - BLD
12/6/24-12/20/24	7400 Freret	ML CIPP	~4-6 hrs., minimal impact to traffic - BLD
12/6/24-12/20/24	8900 Birch	Post Repair CCTV	No impacts to traffic, 1-2hrs to complete - BLD
12/6/24-12/20/24	8900 Birch	ML CIPP	Schedule TBD – BLD (week of 12/16)
12/6/24-12/20/24	1400 Monticello	CIPP	Schedule TBD – BLD (week of 12/16)
12/6/24-12/20/24	Monticello Segment (5-20B)	CIPP	Schedule TBD – BLD (week of 12/16)
12/6/24-12/20/24	1500 Leonidas	Restoration	SWBNO Leak Remediation On-Going – Restoration efforts on hold until SWBNO completes work – C&M
12/6/24-12/20/24	8700 Willow	Restoration	Excavation, Forming – C&M
12/6/24-12/20/24	7800 Willow	Restoration	Saw cutting, Excavation, Forming – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 58% COMPLETE