

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Korey Clement**

Submission Date: **1/31/25**

Time Period Covered: **1/31/25-2/14/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	Monticello Segment (5-20B)	ML CIPP – Work delayed due to obstruction surcharging area (removed)	~4-6 hrs., minimal impact to traffic – BLD
1/31/25-2/14/25	8300 Willow	SR 126, SR 181/184, SR 208/211	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) - BLD
1/31/25-2/14/25	1500 Leonidas	Restoration	Forming 1 <sup>st</sup> half, 1 <sup>st</sup> half pour, begin 2 <sup>nd</sup> half excavation – C&M
1/31/25-2/14/25	8700 Willow	Restoration	Excavation, forming, pouring – C&M
1/31/25-2/14/25	7800 Willow	Restoration	Excavation, Forming, pouring – C&M
1/31/25-2/14/25	400 Burdette	Restoration	Pouring Monday 2/3/25 – C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1 day each.**

**MH rehab on-going**

**BLD TRACKING: 69% COMPLETE**