

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Nicholas Dupaquier

Submission Date: 3/10/25

Time Period Covered: 3/10/25-3/21/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/10/25-3/21/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
3/10/25-3/21/25	8300 Willow	SR 126, SR 181/184, SR 208/211 – COMPLETED; POST REPAIR CCTV PENDING	TBD - BLD
3/10/25-3/21/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/10/25-3/21/25	1100 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/10/25-3/21/25	7600 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/10/25-3/21/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/10/25-3/21/25	1000 Leonidas	Restoration	Forming 1st half, 1st half pour, begin 2nd half excavation (scheduled to complete 3/19/25) – C&M
3/10/25-3/21/25	1500 Leonidas	Restoration	1st half pour, begin 2nd half excavation (scheduled to complete 3/19/25)– C&M
3/10/25-3/21/25	8700 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 3/19/25) – C&M
3/10/25-3/21/25	7800 Willow	Restoration	Excavation, Forming, pouring (scheduled to complete 3/12/25) – C&M
3/10/25-3/21/25	400 Burdette	Restoration	Sidewalks and Driveways, wearing course – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 78% COMPLETE