

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **7/11/25**

Time Period Covered: **7/11/25-7/25/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/11/25-7/25/25	7800 Leake Ave	LAT CIPP	TBD - BLD
7/11/25-7/25/25	7700 Freret	SR 165 has tree conflict - TBD	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
7/11/25-7/25/25	7500 Willow	Restoration	Removal beginning 7/14/25 – C&M
7/11/25-7/25/25	7600 Willow	Restoration	Removal beginning 7/14/25 – C&M
7/11/25-7/25/25	7700 Willow	Restoration	Removal beginning 7/14/25 – C&M
7/11/25-7/25/25	1400 S Carrollton	Restoration – 1 repair in front of Gno Cyclery	Removal, forming – C&M
7/11/25-7/25/25	8000 Leake Ave	LAT CIPP	TBD - BLD
7/11/25-7/25/25	8300 Willow	Restoration	Removal, forming – C&M
7/11/25-7/25/25	1700 Leonidas	Restoration	Schedule TBD, laid out and ready for removal – C&M
7/11/25-7/25/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD
7/11/25-7/25/25	1200 S Carrollton	CIPP	TBD – BLD
7/11/25-7/25/25	1500 S Carrollton	SR 5	Scheduled to complete 7/11/25 – BLD
7/11/25-7/25/25	7600 St Charles	ON HOLD – Proposal for tree removal pending approval	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO

7/11/25-7/25/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
7/11/25-7/25/25	1100 Leonidas	Restoration	Site cleanup (weather pushed back completion date) – C&M
7/11/25-7/25/25	1500 Leonidas	Restoration	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
7/11/25-7/25/25	7800 Willow	Restoration	Roadway complete, 3 Manhole Adjustments remain- C&M
7/11/25-7/25/25	7900 Oak St	Restoration	Pouring sidewalks, driveways, curbs, site cleanup- C&M
7/11/25-7/25/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 900 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 87% COMPLETE