

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **7/18/25**

Time Period Covered: **7/18/25-8/1/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/18/25-8/1/25	7800 Leake Ave	LAT CIPP	TBD - BLD
7/18/25-8/1/25	7700 Freret	SR 165 has tree conflict - TBD	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
7/18/25-8/1/25	7500 Willow	Restoration	Forming, pouring roadway – C&M
7/18/25-8/1/25	7600 Willow	Restoration	Forming, pouring roadway – C&M
7/18/25-8/1/25	7700 Willow	Restoration	Forming, pouring roadway – C&M
7/18/25-8/1/25	1400 S Carrollton	Restoration – 1 repair in front of Gno Cyclery	Pouring, site cleanup – C&M
7/18/25-8/1/25	8000 Leake Ave	LAT CIPP	TBD - BLD
7/18/25-8/1/25	8300 Willow	Restoration	Forming, pouring roadway – C&M
7/18/25-8/1/25	1700 Leonidas	Restoration	Schedule TBD, laid out and ready for removal – C&M
7/18/25-8/1/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD
7/18/25-8/1/25	1200 S Carrollton	CIPP	TBD – BLD
7/18/25-8/1/25	7600 St Charles	ON HOLD – Proposal for tree removal pending approval	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
7/18/25-8/1/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO

7/18/25-8/1/25	1500 Leonidas	Restoration	Restoration on hold due to work by another contractor on the 1400 block-TBD- C&M
7/18/25-8/1/25	7800 Willow	Restoration	Roadway complete, 3 Manhole Adjustments remain-C&M
7/18/25-8/1/25	7900 Oak St	Restoration	Pouring sidewalks, driveways, curbs, site cleanup-C&M
7/18/25-8/1/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas	Restoration Complete	

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 88% COMPLETE**