

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Korey Clement

Submission Date: 1/10/25

Time Period Covered: 1/10/25-1/24/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/10/25-1/24/25	Erato St	30"+ CCTV Effort	Weather pending (scheduled 1/13/25) – Night work – BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30"+ Segment on Erato – Scheduled 1/13/25 (weather pending)**