

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Korey Clement

Submission Date: 11/22/24

Time Period Covered: 11/22/24-12/6/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/22/24-12/6/24	3700 Fourth St	Restoration	Pouring, Site cleanup – C&M
11/22/24-12/6/24	2300 S Prieur St	Restoration	Pouring, site cleanup – C&M
11/22/24-12/6/24	3800 Fourth St	Restoration	Pouring, Site cleanup – C&M
11/22/24-12/6/24	3000 Washington	LAT CIPP – Schedule LAT CIPP on 3000 Washington segment (10-15A, 3 LATs)	BLD
11/22/24-12/6/24	Broad/Euphrosine	CCTV Effort for Five-O-Fore Golf Segments	BLD – Scheduled to complete 11/27 (this may get completed the week of 12/2 with the holidays)
11/22/24-12/6/24	Erato St	30”+ CCTV Effort	Schedule TBD – Pending completion of Dante, other large diameter CCTV work

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE