

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Korey Clement**

Submission Date: **11/1/24**

Time Period Covered: **11/1/24-11/15/24**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/1/24-11/15/24	3700 Fourth St	Restoration	Pouring – C&M
11/1/24-11/15/24	2300 S Prieur St	Restoration	Pouring – C&M
11/1/24-11/15/24	3800 Fourth St	Restoration	Pouring – C&M
11/8/24-11/15/24	3000 Washington	LAT CIPP – Schedule LAT CIPP on 3000 Washington segment (10-15A, 3 LATs)	BLD

### MH rehab on-going

Need to address water leak impacting 10-25A, 10-25B (S Broad St)

No tree impacts anticipated in the next 2 weeks

**BLD TRACKING: 97% COMPLETE**