

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Korey Clement

Submission Date: 12/20/24

Time Period Covered: 12/20/24-1/3/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|------------------------------|-------------------------------------|----------------------|--|
| 12/20/24-12/27/24 | 3700 Fourth St | Restoration | Milling, Site cleanup – C&M |
| 12/20/24-12/27/24 | 2300 S Prieur St | Restoration | Milling, site cleanup – C&M |
| 12/20/24-12/27/24 | 3800 Fourth St | Restoration | Milling, Site cleanup – C&M |
| 12/30/24-1/3/25 | Erato St | 30"+ CCTV Effort | Schedule TBD (After New Year) |
| Week of 12/30/24 (Tentative) | Five-O-Fore Golf (Broad/Euphrosine) | ML CIPP (3 Segments) | Pending RFI/CDR (confirmation from CIPP) – BLD |

MH rehab on-going

Expected restoration work to be completed 12/27

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30"+ Segment on Erato - Early January**
- **CIPP Five Oh Fore Golf Segments – Late Dec - Early January**