

## Two-Week Look-Ahead Schedule

**Contractor:** BLD Services LLC

**Project Name and Number:** #30251, Carrollton Basin No. 10

**Submitted By:** Korey Clement

**Submission Date:** 12/6/24/24

**Time Period Covered:** 12/6/24-12/20/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	3700 Fourth St	Restoration	Pouring, Site cleanup – C&M
12/6/24-12/20/24	2300 S Prieur St	Restoration	Pouring, site cleanup – C&M
12/6/24-12/20/24	3800 Fourth St	Restoration	Pouring, Site cleanup – C&M
12/6/24-12/20/24	3000 Washington	LAT CIPP – Schedule LAT CIPP on 3000 Washington segment (10-15A, 3 LATs)	Scheduled for night work the week of 12/11, will follow up with schedule update once finalized (weather pending) - BLD
12/6/24-12/20/24	Broad/Euphrosine	CCTV Effort for Five-O-Fore Golf Segments	Two segments completed; final segment scheduled next week 12/11 (weather pending) - BLD
12/6/24-12/20/24	Erato St	30"+ CCTV Effort	Schedule TBD

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**