

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Korey Clement

Submission Date: 2/21/25

Time Period Covered: 2/21/25-3/7/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/21/25-3/7/25	Erato St	-	2/24/25 scheduled to float the line – BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30”+ Segment on Erato – Scheduled 2/24/25 (weather pending)**
- **2 short CIPP segments on Broad/Euphrosine (30’ total) – Segments still have water coming into pipes, SWBNO looking into this matter – Temporarily on hold**