

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Korey Clement**

Submission Date: **1/31/25**

Time Period Covered: **1/31/25-2/14/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	Erato St	30"+ CCTV Effort – First attempt unsuccessful due to amount of water flow in the pipe. The CCTV crew will retry with a bigger flow through plug	2/5/25 Scheduled – Night work – BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30" + Segment on Erato – Scheduled 2/5/25 (weather pending)**
- **2 short CIPP segments on Broad/Euphrosine (30' total) – still has water coming into pipes, BLD will attempt to light cure these segments and CIPP them in coming week(s)**