

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/10/25**

Time Period Covered: **3/10/25-3/21/25**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/10/25-3/21/25	Erato St	-	3/14/25 scheduled to float the line – BLD

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK

- **CCTV 30”+ Segment on Erato – Scheduled 3/14/25 (weather pending)**
- **2 short CIPP segments on Broad/Euphrosine (30’ total) – Segments still have water coming into pipes, SWBNO looking into this matter – Temporarily on hold**