

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/14/25**

Time Period Covered: **3/14/25-3/28/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|----------------------|-------------------------------------------|
| 3/14/25-3/28/25 | Erato St | - | 3/14/25 scheduled to float the line – BLD |

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **CCTV 30" + Segment on Erato – Scheduled 3/14/25 (weather pending)**
- **2 short CIPP segments on Broad/Euphrosine (30' total) – Segments still have water coming into pipes, SWBNO looking into this matter – Temporarily on hold**