

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Nicholas Dupaquier

Submission Date: 4/11/25

Time Period Covered: 4/11/25-4/25/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/11/25-4/25/25	Erato St	CCTV	CCTV complete on one of two lines, similar CCTV effort on 2 nd segment TBD – BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- CCTV 30" + Segment on Erato – First segment CCTV completed; 2nd segment CCTV in queue.