

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **1/17/25**

Time Period Covered: **1/17/25-1/31/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/17/25-1/31/25	4500 Euphrosine	USMH MH segment is lower than the DSMH segment which is causing drainage issues (no flow in pipe) – BLD will proceed with spring/obstruction removal and PR – CIPP installation may have complications with the slope of the pipe (CCTV crew believes at one point the DSMH was the USMH)	CCTV Segment week of 1/13/25 - BLD
1/17/25-1/31/25	Jeanette St (ADDED WORK)	PR + CIPP	Tentatively scheduled to complete final PR 1/23/25 - Cooper Construction

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **4500 Euphrosine holding water due to segment having negative slope toward USMH – Issued for PR/obstruction removal**
- **1 Repair remaining on added work Jeanette St (+CIPP, Restoration)**