

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **1/3/25**

Time Period Covered: **1/3/25-1/17/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/3/25-1/17/25	4500 Euphrosine	CCTV to determine if leaks have been fixed in the area, also scope of PR	CCTV Segment week of 1/6/25 - BLD
1/3/25-1/17/25	Jeanette St (ADDED WORK)	PR + CIPP	Tentatively scheduled to complete final PR 1/14/25 - Cooper Construction

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **Unable to CCTV 4500 Euphrosine due to surcharge field conditions - TBD**
 - Surcharge conditions down to ~3' on 1/2/25 (CCTV team planning to isolate, bypass segment next week)
- **1 Repair remaining on added work Jeanette St (+CIPP, Restoration) - Early January**